G. R. S. 59]

GENERAL AND REVENUE SECRETARIAT.

1907.

(Mulgrai.)

File No. 19

Serial Nos. 1–2

Papers Filed.

Month November 1910.

SUBJECT.

Reconstruction of the Chavadi attached to Chick Devamma's temple on the hill at Sargur in Heggadadevanakote Taluk.

PREVIOUS REFERENCES

LATER REFERENCES

G.R.S.11] 190 .

GENERAL AND REVENUE SECRETARIAT

( )

09.

NOTES.

File No.

FILE HEADING.

Reconstruction of the Chavadi attached to Chikkdevamma's Temple on the hill at Sargur in Heggaddevankote Taluk

From

The Chief Engr in Mysore

No. 6565 Dated 27/7/10 Received 29.7.10

Diary No. 199 | Enclos. 1 Spare Copies – | Serial No.

BRIEF ABSTRACT OF LETTER.

Informs that the reconstruction of the chavadi is reported to have been completed in June 1909 with an outlay of Rs 659-7-1 involving an excess of Rs 11.7.1.

NOTES AND ORDERS.

In G.O. No. 4616-8 of 20.3.07 a revised estimate for Rs 648 was sanctioned for this work; and the Comptr was asked to place the excess of Rs 49-6-5 at the disposal of the Chief Engr, the charge having been ordered to be met from the State fund of 06-07.

NOTES—First sheet

GPB—30,000—3-4-07

Serial No.

The work has involved a further Excess of Rs 11 7. 1, and a completion bill has been sent for adjt. The work has been reported to be completed in June 09. This Excess has to be sanctd, & the source from which the amt has to be met ~~decided~~ determined. Subt for orders. Sanction pm the Current year's Estb

RL 27.10.10.

29.10.1910

P.V. 2. Draft Pmt-ch Submitted to Secretariat

RL 7.11.10

Accountant 7/11/1910

707 Draft appd by 2nd Councillor 8.11.10

Issue 8/11/1910

GPB—55,000—27-4-09

1910-11.

MYSORE P. W. DEPARTMENT.

No. 6565.

From

THE CHIEF ENGINEER OF MYSORE,
Bangalore.

To The Secretary to the Govt.
Gollapore.
General & Revenue Departments,
Bangalore

Dated Bangalore, 27th June 1910.

Despatched

Enclosure No. One Completion Report.

SUBJECT.

Informing that the reconstruction of the Chavadi attached to the Chickadevarammas Temple on the Hill of Sargur in Heggadevankote Taluk is reported to have been completed in June 1909 with an outlay of Rs 659-7-1, involving an excess of Rs 11-7-1.

a.l.s
Continue note
Sanction of
29/7/1910

No. 6585

Encls: one completion Report

MYSORE P. W. DEPARTMENT
CENTRAL OFFICE.

Bangalore,...27th....July.....1910

From

M. VISVESVARAYA, ESQ., M.I.C.E.,
Chief Engineer of Mysore,
Bangalore.

To

C.S.Balasundaram Iyer, Esq.,B.A.,
Offg: Secretary to the Government
of His Highness the Maharaja of Mysore,
General and Revenue Departments.

SIR,

Adverting to Government Proceedings No.4616-18 of the 20th March 1907, sanctioning a revised estimate amo ing to Rs.648 for reconstructing the Chavadi attached to th Chickadevamma's temple on the hill of Sargur in Heggaddevan kote Taluk, I have the honour to inform you that the work i reported to have been completed in June 1909 with an outlay of Rs.659-7-1 involving an excess of Rs.11-7-1 (vide comple tion report enclosed).

2. The sanctioned estimate provided only for repairs to the kitchen. While executing the work it had on account of its dilapidated condition to be rebuilt with additional new materials and this has caused the excess.

3. As this excess outlay is borne on the Miscellane advance account since June 1909, I request that early orde may kindly be issued to afford the necessary credit for it adjustment.

I have the honour to be,
Sir,
Your most obedient servant,

Deputy Chief Engineer,
Mysore P.W.D.

48

G.R.S. 28.]

12/11

File No. 10-07

Serial No.

Diary No. of letter replied to

Proceedings of the Government of His Highness the Maharaja of Mysore.

GENERAL AND REVENUE SECRETARIAT.

( )

, *the* 19

Date of issue

Signed by

READ—

1) Govt Pro No 4616-8 dated 20 3 07 sanctioning an estimate for Rs 6748- for reconstructing the chavadi attached with Chikkadevaraja temple, Heggadadevanakote taluq

2) Letter No 6565 dated 27th July 1910 from the Chief Engineer, intimating that the work in question was completed in July 1909 with an outlay of Rs 6579-7-1 involving an excess of Rs 11-7-1

ORDER THEREON.—No. Order thereon. No

No 1240-2 Fin 27 14-11-10 — the excess charge of Rs 11-7-1

Fin 19-07

over

SUBJECT.

GPB—5,000—7-5-09

estimate is
June
owes, ~~the Excess charge~~ being net from
State Grant-
Current-yea

~~and forwarded to the Comptroller~~

~~for adjustment the Charge being~~

~~net one-quarter the State grant of the~~

~~Current Official Year~~ (1910-11)

87
7/11/10

For Secy to Gover-

The Chief engineer with funds

The Comptroller, Surgeon Gen-

The Dry Commr, Mycologist-

7/11/10

copied by
[illegible]
4-11-10.